

Kenora
Transfer Station Upgrades

CIF Project 187
Final Report

Table of Contents

Copyright and Disclaimer	2
Background	3
Project Description/Results.....	4
Best Practices.....	6
Appendix "A"	7
Appendix "B"	10

Copyright and Disclaimer

Copyright 2011

All rights reserved. No part of this publication may be reproduced, recorded or transmitted in any form or by any means, electronic, mechanical, photographic, sound, magnetic or other, without advance written permission from the owner.

This Project has been delivered with the assistance of Waste Diversion Ontario's Continuous Improvement Fund, a fund financed by Ontario municipalities and stewards of blue box waste in Ontario.

Notwithstanding this support, the views expressed are the views of the author(s), and Waste Diversion Ontario and Stewardship Ontario accept no responsibility for these views.

Author

This Report has been prepared by:

Gary Everett,

The Emerald Group,
844674 Braemar Rd.
RR2 Tavistock, ON. N0B 2R0
519-462-2500

Disclaimer

This report is provided as opinion for discussion only and is **not** designed to replace qualified engineering, architectural or legal advice in any way. Municipalities are cautioned to obtain qualified advice and certified/approved drawings and plans prior to undertaking or adopting any recommendations that may affect their programs or facilities.

Background

Preamble As part of the objectives of the CIF, which include a proactive approach to assisting municipalities to implement best practices in blue box recycling, the CIF has provided financial assistance for local transfer station upgrades and the acquisition of upgraded transfer equipment.

The final report will include details of the following:

1. Description of the activities (construction and operations) undertaken for the project;
2. Analysis of 3 months operations including operational savings as a result of changes to operation;
3. Projections (estimations) of impact of improvements on the recycling program in 2011.

Project Summary This project consists of the purchase of a compaction trailer and the design and construction of a covered loading bay for loading operations required to transfer recyclables to processing plants. Previously, Kenora stored collected recyclables until a sufficient quantity was available to fill a rented 53' walking floor trailer used to haul recyclables to Manitoba for processing.

Materials were transferred from a collection building to a single loading bay, shared with refuse loading operations, to fill a rented highway trailer and a contractor then hauled the loaded products to the MRF.

With the installation of a compaction trailer, Kenora will reduce handling costs by eliminating manual packing and reduce the lost quantities of recyclables due to wind, spillage, contamination and weather. Additionally, material quality delivered for processing is expected to improve.

Goals & Objectives The redesign of the transfer station is expected to reduce handling costs as well as minimize quantities of product lost and contaminated by residues remaining from refuse loading. Previously, recyclables were moved up to three times to transfer them from the current recycling building to the loading building. This process involved two 3 yard bucket machines requiring approximately 3-4 hours per load to transfer and pack a trailer.

A packing ram on a loader was used to push the material into a rented walking floor trailer to increase load weights and reduce transportation costs. The handling time involved made this operation inefficient and costly. Additionally, quantities of lost material were significant due to wind, spillage and cross contamination with garbage.

The addition of a dedicated year round loading bay for recycling is expected to increase tonnes shipped to market as well as minimize handling costs on site. Wind, snow and wet weather greatly limit movement of materials on site.

Public misconceptions are very hard to overcome when they observe staff moving the recyclables into the garbage building for loading which was the only available operating procedure before the upgrades were completed.

Project Description/Results

Description

The project consisted of the purchase and installation of a packing trailer compatible with similar equipment operated in cooperation with Dryden and a new covered loading bay. This project was designed to improve preload storage and loading conditions on the site and reduce transportation costs through increased load delivery weights and cooperative equipment utilization with the city of Dryden.

The project was designed and constructed over the period of December 2009 to December 2010. The design portion of the project was handled by KGS Group and DST Consulting Engineers. The construction portion of the project was done by Jarnel Contracting.

No major obstacles were encountered during the design and construction of the project. Images of the completed project and site plans are attached to this report under appendix "A".

The compaction transfer trailer was supplied by Nexgen Municipal. No major obstacles were encountered with the acquisition and commissioning of the compaction transfer trailer. As with any new equipment/facility implemented, operating procedures to optimize load weights (especially ONP) and labour reduction are still subject to adjustment.

Budget The project budget approved by CIF was 50% of \$497,666 for a total grant of \$248,833. The actual project cost totalled \$498,160.90 resulting in a small budget difference of 494.90. This difference was the result of an additional lighting standard installation required at the transfer station.

Results Following commissioning of the project and equipment, operating costs and tonnages delivered for processing were monitored. The comparative results of operations for 2010 vs. 2011(extrapolated to year end) follow:

	2010	2011 ¹	% Change
Hauling Costs ²	\$148,192	\$104,652.00	-41.60%
Loads Shipped	28	26	-0.85%
Tonnes Shipped	372	375	+0.008%
Hours/Load ³	7	4	-75.00%

1. 2010 actual costs, 2011 actual plus projected costs to year end.

2. Fuel costs have increased above 23% year over year.

3. 2010, 2 staff 2 loaders 2011, 1 loader (co-mingled material)

Projected annual program impacts are:

- 75%, \$99.00 per load for loader/operator time (+fuel saved)
- 41% haul cost decrease/load notwithstanding over 23% fuel cost increase (additional savings may be achieved when trailer compaction ratios are optimized permitting maximum weight per axle for ONP)
- Projected annual loading and transport savings = \$43,540.00
- Decreased loader/trailer repairs to be determined.
- Decreased material contamination to be determined.

Best Practices


This project fits within the following fundamental best practices as identified by the Blue Box Program Enhancement and Best Practices Assessment Project (2007).

- Optimization of operations in collections and processing
- Multi-municipal planning approach to collection and processing recyclables.

Appendix "A"

Project Images

Site Plan



Structural Work in Progress



As Built



Bunkers Showing Trailer Loading Rear Access Door



Compaction Trailer and Tractor in Operation



Appendix "B"

Project Cost Summary

City of Kenora Self Packing Trailer & Transfer Station Upgrade Project#187				
Date	Supplier	Invoice #	Description	Amount (net of GST/HST rebate)
Dec 31/09	KGS Group	40763	Design Services	\$2,135.50
Nov 30/09	KGS Group	40083	Design Services	2,174.00
Oct 31/09	KGS Group	39543	Design Services	1,547.00
Jan 31/10	KGS Group	40911	Design Services	8,367.00
Mar 4/10	Daily Miner & News	90/086467	Publication-Transfer Station Recycle	197.12
May 11/10	City of Kenora	2010-0083	Building Permit	627.00
Apr 28/10	Acklands	6003 0304288	Materials & Supplies	14.83
May 2/10	Jim LeCain Electric	6478	Disconnect Wiring	195.00
Oct 13/10	Nexgen Municipal	001220	Deposit for Trailer	32,975.20
		001220	Balance of Trailer Purchase	134,802.62
Apr 28/10	Larry Yanchishyn Building Supp.	347424	Materials & Supplies	203.52
May 26/10	Jarnel Contracting	2614	Progress#1-redesign recycling bldg	47,500.00
Apr 30/10	KGS Group	42229	Design Fees	3,073.00
May 31/10	KGS Group	42614	Design Fees	4,187.00
Jly 2/10	Purolator	409052594	Freight charges	27.08
June 30/10	DST Consulting Engineers	93485	Materials Testing & Inspection	1,067.50
June 30/10	Jarnel Contracting	2644	Progress#2-redesign recycling bldg	92,000.00
July 28/10	Jarnel Contracting	2662	Progress#3-redesign recycling bldg	33,379.70
Aug 30/10	Jarnel Contracting	2683	Progress#4-redesign recycling bldg	53,777.10
Aug 31/10	KGS Group	44063	Phase 3000 Contract Administration Services	520.00
Sept 30/10	Jarnel Contracting	2718	Remove steel bin	4,117.50
Sept 30/10	DST Consulting Engineers	93756	Materials Testing & Inspection	87.77
Oct 28/10	CPL Systems Canada	024/40017076	Install Groeneveld Auto Greasing System	3,225.76
Oct 31/10	Jarnel Contracting	2750	Progress#5-redesign recycling bldg	64,012.87
Nov 22/10	Kenora Hydro	0436	Install Light Pole	743.81
Nov 26/10	Jarnel Contracting	2772	Progress#6-redesign recycling bldg	3,556.46
Dec 16/10	Jarnel Contracting	2794	Extra Work completed @ Transfer Station	3,646.56
Nov 26/10	Jarnel Contracting	2773	Release of holdback	
				498,160.90
*** Expenses are net of GST/HST Rebate				
Taxes on expenses incurred prior to July 1 are subject to 100% rebate				
Taxes on expenses incurred on or after July 1 are subject to a 100% rebate on the Federal portion and 78% rebate on the Provincial portion				

End of Document